

1 BILL NO. S-83-09-15

2 SPECIAL ORDINANCE NO. S-198-83

3 AN ORDINANCE approving Change Order  
4 #2 for Res. 357-82, Berry & Begue,  
5 DSR Project, with T-G Excavating, Inc.,  
in connection with the Board of Public  
Works.

6 NOW, THEREFORE, BE IT ORDAINED BY THE COMMON COUNCIL  
7 OF THE CITY OF FORT WAYNE, INDIANA:


8 SECTION 1. That Change Order #2 for Res. 357-82,  
9 Berry & Begue, DSR Project, with T-G Excavating, Inc., in connec-  
10 tion with the Board of Public Works for:


11 Change Order #2, Res. 357-82, Berry & Begue,  
12 is necessary because (1) arrangements were  
made to make exploratory dig ups. Contractor  
13 was contacted by FEMA to hold this project for  
90 days and make investigation of the exist-  
14 ing 60" line on Berry & Begue. (2) Saw cut-  
ting street in attempt to locate supposed pre-  
15 existing manhole. We had saw cutting arrange-  
ments going west and tried to locate casting  
16 of manhole. After three hours of saw cutting,  
the manhole the saw cutting was abandoned.  
17 (3) Utility relocation during the course of the  
saw cutting operation, we cut across an old  
18 traffic signal. (4) Misc. - Dailey inspection  
crews were sent out in this highly residential  
19 neighborhood to make sure fence was intact.  
This is a Federal Emergency Management Agency  
20 Project;

21 involving a total cost of Twenty Thousand Nine Hundred Ninety-  
22 Six and 50/100 Dollars (\$20,996.50), all as more particularly  
23 set forth in the specifications, and which is on file with the  
24 Office of the Board of Public Works, and is by reference incor-  
25 porated herein, made a part hereof and is hereby in all things  
26 ratified, confirmed and approved.

27 SECTION 2. That this Ordinance shall be in full force  
28 and effect from and after its passage and any and all necessary  
29 approval by the Mayor.

30  
31 APPROVED AS TO FORM  
32 AND LEGALITY

33   
Councilmember

34   
Bruce O. Boxberger, City Attorney



Read the first time in full and on motion by Scruggs, seconded by Talarico, and duly adopted, read the second time by title and referred to the Committee City Planning (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on \_\_\_\_\_, 19\_\_\_\_, at \_\_\_\_\_ o'clock 12.M., E.S.T.

DATE: 9-13-83

Sandra E. Kennedy  
CITY CLERK

Read the third time in full and on motion by Scruggs, seconded by Brumbaugh, and duly adopted, placed on its passage. PASSED (LOST) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GIAQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHOMBURG</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCRUGGS</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 9-27-83

Sandra E. Kennedy  
CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (~~ZONING MAP~~) (~~GENERAL~~) (~~ANNEXATION~~) (SPECIAL)

(~~APPROPRIATION~~) ORDINANCE (RESOLUTION) NO. 1-198-83  
on the 27th day of September, 1983.

ATTEST:

(SEAL)

Sandra E. Kennedy  
CITY CLERK

Ray A. E. E. E.  
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 28th day of Sept., 1983, at the hour of 11:30 o'clock 11.M., E.S.T.

Sandra E. Kennedy  
CITY CLERK

Approved and signed by me this 30th day of September 1983, at the hour of 12 o'clock P..M., E.S.T.

Win Moses, Jr.  
WIN MOSES, JR. - MAYOR



75100-8  
8/19/83

CHANGE ORDER

Change Order No. #2  
Project No. \_\_\_\_\_  
Name of Project: Berry and Begue

Resolution No. 357-1982  
Board Order No. \_\_\_\_\_  
Date: 8 August 1983

To: T-G Excavating, Inc.  
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change		Change in Contract Price	
		Description	Unit Price	Decrease	Increase
1	9 mos.	Barricade & Sheeting Rental	2,138.12		19,243.08
2	3 hrs.	Saw Cutting Street	60.00		180.00
3	1 Ea.	Utility Relocation	633.42		633.42
4	9 mos.	Misc. Maintenance Lump Sum	940.00		940.00
Total Decrease					
Total Increase					20,996.50
Net <span style="background-color: black; color: black;">[REDACTED]</span> (Increase)				Contract Price	20,996.50

The sum of \$ 20,996.50 is hereby (added to) [REDACTED] the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price

Current Contract Price Adjusted by Previous Change Order #1 \$ 230,859.20

New Contract Price including this Change Order \$ 272,905.40

\$ 293,901.90

The time provided for completion in the contract for this project is (unchanged) [REDACTED] by -0- calendar days due to this Change Order. The date for completion of all work shall be                     . Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: C. Phua. Embury Chief Engineer

Date Aug 9, 1983

Accepted by: Thomas M. Stockamp Pres. Contractor

Date Aug. 8, 1983

Approved by: Philip R. Balle City Engineer

Date Aug. 19, 1983

Approved by: \_\_\_\_\_ Owner

Date Aug. 19, 1983

Bruce R. Collins

Jack Wilson, Jr.

Attested by: Gileen V. Gashenow Clerk

Date 8-19-83



73-155-8

8/19/83

Change Order No. 2

Resolution No. 357-1982

Board Order No. \_\_\_\_\_

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: 1. Arrangements were made to make exploratory dig ups Contractor was contacted by FEMA to hold this project <sup>FOR 90 DAYS</sup> and make investigation of the existing 60" line on Berry and Bègue. 2. Saw cutting street in attempt to locate supposed pre-existing manhole. We had saw cutting arrangements going west and tried to locate casting of manhole. After three hours of saw cutting, the manhole the saw cutting was abandoned. 3. Utility relocation during the course of the saw cutting operation, we cut across an old traffic signal. 4. Misc - Daily inspection crews were sent out in this highly residential neighborhood to make sure fence was intact.

2. Will proposed change alter size of the project? Yes \_\_\_\_\_ No X  
If yes, explain

3. Affect on operation and maintenance cost of this project:

N/A

*Charles E. Berry*



BILL NO. S-83-09-15

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN  
ORDINANCE approving Change Order No. 2 for Res. 357-82, Berry  
& Begue, DSR Project, with T-G Excavating, Inc., in connection with the  
Board of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT  
BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE DO PASS.

VICTURE L. SCRUGGS, CHAIRMAN

*Victure Scruggs*

SAMUEL J. TALARICO, VICE CHAIRMAN

*Samuel J. Talarico*

DONALD J. SCHMIDT

*Donald J. Schmidt*

MARK E. GIAQUINTA

*Mark E. Giaquinta*

PAUL M. BURNS

*Paul M. Burns*

*Concurred in  
5-27-83*

*Sandra E. Kennedy*



Admn. Appr.

TITLE OF ORDINANCE Change Order #2, Res. 357-82, Berry & Begue, DSR, T-G Excavating, Inc.

DEPARTMENT REQUESTING ORDINANCE Board of Public Works

S-83-09-15

SYNOPSIS OF ORDINANCE Change Order #2, Res. 357-82, Berry & Begue, is necessary because

(1) arrangements were made to make exploratory dig ups. Contractor was contacted by FEMA to hold this project for 90 days and make investigation of the existing 60" line Berry & Begue. (2) Saw cutting street in attempt to locate supposed pre-existing manhole. We had saw cutting arrangements going west and tried to locate casting of manhole. After three hours of saw cutting, the manhole the saw cutting was abandoned. (3) Utility relocation during the course of the saw cutting operation, we cut across an old traffic signal. 4. Misc. - Dailey inspection crews were sent out in this highly residential neighborhood to make sure fence was intact. This is a Federal Emergency Management Agency Project. T-G Excavating, Inc. Contractor.

EFFECT OF PASSAGE To proceed with 60" Berry St. Interceptor/<sup>interconnect</sup>with 84" Wayne St. Interceptor

EFFECT OF NON-PASSAGE

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) \$20,996.50

ASSIGNED TO COMMITTEE